

JOHNSON COUNTY COURTHOUSE ROOF AND TOWER REPAIRS

SHPO Milestone #2

October 2017

July 2017 Progress Report

- South elevation; 100% Cleaned, 70% Tuck-pointed, Clock area has been washed and scraped and is ready for priming.
- Southwest ogee dome; Painted area has been prep-washed and scraped and is ready for priming.
- West elevation; 100% Cleaned, 80% Tuck-pointed, Clock area has been washed and scraped and is ready for priming.

August 2017 Progress Report

- South elevation; 100% Cleaned, 100% Tuck-pointed, and Patch repaired. Clock area has been primed and painted.
- Southwest Ogee Dome; Painted area has been prep-washed, scraped, primed and painted. Roof has been torn off and papered in.
- West elevation; 100% Cleaned, 100% Tuck-pointed, Clock area has been washed and scraped and is ready for priming.
- Northwest Ogee Dome; Painted area has been prep-washed, scraped and primed. Roof has been torn off and papered in.
- North elevation; 100% Cleaned, Tuck-pointed, and Patch Repaired. Clock area has been primed and painted.
- Northeast Ogee Dome; Painted area has been prep-washed. Roof has been torn off and papered in.
- East elevation; 100% Cleaned, Tuck-pointed, and Patch Repaired. Clock area has been primed and painted.

"I am very impressed with the quality of work being done by All Trades Historical Restoration on the Johnson County Courthouse Roof. They have a passion for restoration which is evident in their attention to every detail."

*- William H. Gabel,
Presiding Commissioner*



September 2017 Progress Report

- South elevation; 100% Stone Consolidation Treatment.
- Southwest Ogee Dome; Two sides of Lead Coated Copper Flat lock pans started.
- West elevation; 100% Stone Consolidation Treatment.
- Northwest Ogee Dome; Two sides of Lead Coated Copper Flat lock pans started.
- North elevation; 100% Stone Consolidation Treatment.
- Northeast Ogee Dome; Four sides of Lead Coated Copper Flat lock pans started.
- East elevation; 100% Stone Consolidation Treatment.
- Main Tower; Roof torn off and papered in. Four sides of Lead Coated Copper Flat lock pans started.
- Minerva; Removal and 100% Restored and painted.



Milestone Number 2

- Tower
- Ogee Domes
- Stone Work
- Minerva
- Roof

Sign Installation at Johnson County Courthouse



Tower: Clocks being primed and painted. Partial roof torn off and papered in. Four sides of lead coated copper flat lock pans started.

Ogee Domes: SW & NW paint preparation, primed, shingles removed, papered, 2 sides LCC; NE paint preparation shingles removed and papered.





Stone: Cleaning, patching, tuck-pointing and 100% stone consolidation treatment.

Minerva: Restoration completed (paint striped and re-painted); installation pending.



Roof: Shingles removed, papered in, Eco Star with ice dams partially installed.

